Completion Report

1	Name of Wok	Desilting and Resetting of drain and Re asphalting to Kemkegowda nagara and Maheshwari nagara roads Dasarahalli ward no;15
2	Sanctioned Estimate No.& Date	T.S No.71/21-22, Date;.14.01.2022
3	Head of Acount which is Chargeable	P-0190(Reserved Category)
4	Enstrument Order No. & Date	EE/DD/WO/61/22-23, Dt.01.07.2022
5	Name of Contractor	D V Kumar
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	2257/18-19
	Page No	225639 to 225642
8	check Measurment of the Asst	B R Ranganath
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs		–	412 –

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

Scanned with CamScanner